


Cert. Nr. 2312 - P12B

CERTIFICATION OF LOAD TEST + EXAMINATION

Equipment	Model	Steel Type	Tare	Mfd. - Date
Flag Stone Post	FP-1500/4	Square Tube	8.4 kgs	2023 Dec

Test Facility	Test Leverage	Test Specification	Proof Load Applied	Work Load Limit	Degree Load
Rails used on concrete floor	at 1,355 mm	93°	230 kgs	110 kgs	93° < 93.3°

Declaration of Testing:

1. The Flag Stone post from Batch Nr. **FP23-12AB** (1500 x 50 x 50 x 4 #345MPA), was proof tested at 93° 1355mm high.
After testing the SRP4-1500 was examined and found to have withstood the load test without deformation and bending.
2. The name of testing officer who carried out the work Hieu Nguyen
3. Date of Test/Examination **2023 Dec 08**
4. Signature of Examiner 

Condition of Use:

- A) When FP-1500/4 is used for material racking purpose, must be used as a pair, fully inserted into rail of 140mm and evenly load trusted to both post!! (as safety factor 2:1)
- B) As load mass is gravity, a ground load of 3,200 kgs at 93 ° lean has load not to exceed post pair load lean of 220 kgs
- C) Flag Stone 20mm Slabs; pkt 8 < 11 sheets between post's, less 3,200 kgs