



AACKEN COMPANY LIMITED
Thua dat 13-30 , To ban do A4,
Thuận Giao - TP Hồ Chí Minh, Vietnam
Ph 84 650 372 1252
Cert. Nr. 2508 - FP01-A

CERTIFICATION OF LOAD TEST + EXAMINATION

Equipment	Model	Mnf - Batch	Tare	Mfd. - Date
Slab Post	FP-1500/4	FP15-2508-AA	8.5 kgs	August 2025

Test Facility	Test Leverage	Test Specification	Proof Load Applied	Work Load Limit	Degree Load
Rails used on concrete floor	at 1,360 mm	92° - 93°	210 kgs	140 kgs	93° < 95°

Declaration of Testing:

1. The Aacken Slab post from Batch Nr. FP15-2508-AA (1500 x 50 x 50 x 4 #345MPA) , was proof tested at 93° - 94° 1360mm high. After testing the FP-1500/4 was examined and found to have withstood the load test without deformation and bending.
2. The name of testing officer who carried out the work **Truong Nguyen**
3. Date of Test/Examination 2025 Aug 28th
4. Signature of Examiner 

Condition of Use:

- A) When FP-1500/4 is used for material racking purpose, must be used as a pair, fully inserted into rail of 145mm and evenly load trusted to both post!!
- B) As load mass is gravity, a ground load of 3,400 kgs at 93° lean has load lean, depending slab height (160 kgs)requiring two FP-1500/4 post.

