




AACKEN COMPANY LIMITED
Thua dat 13-30 , To ban do A4,
Thuận Giao - TP Hồ Chí Minh, Vietnam
Ph 84 650 372 1252
Cert. Nr. 2508 - FP02-A

CERTIFICATION OF LOAD TEST + EXAMINATION

Equipment	Model	Mnf - Batch	Tare	Mfd. - Date
Slab Pe Post	FP-1500/4	FP15-2508-AB	8.5 kgs	August 2025

Test Facility	Test Leverage	Test Specification	Proof Load Applied	Work Load Limit	Degree Load
Rails used on concrete floor	at 1,360 mm	92° - 93°	210 kgs	140 kgs	93° < 95°

Declaration of Testing:

1. The Aacken Slab post from Batch Nr. FP15-2508-AB (1500 x 50 X 50 X 4 #345MPA) , was proof tested at 93°- 94° 1360mm high. After testing the FP-1500/4 was examined and found to have withstood the load test without deformation and bending.
2. The name of testing officer who carried out the work Truong Nguyen
3. Date of Test/Examination 2025 Aug 28th
4. Signature of Examiner 

Condition of Use:

- A) When FP-1500/4 is used for material racking purpose, must be used as a pair, fully inserted into rail of 145mm and evenly load trusted to both post!!
- B) As load mass is gravity, a ground load of 3,400 kgs at 93 ° lean has load lean, depending slab height (160 kgs)requiring two FP-1500/4 post.

